

# GRAPEVINE – COLLEYVILLE ISD 2016 BOND & TIF PROJECT UPDATE

November 18, 2019

Huckabee MORE THAN ARCHITECTS



#### **SUMMER 2019 RENOVATIONS**

- + Dove ES Renovations
- + Glenhope ES Renovations
- + Grapevine ES Renovations
- + OC Taylor ES Renovations
- + Silverlake ES Renovations
- + Colleyville MS Renovations
- + Cross Timbers MS Renovations


- + Substantial Completion has been achieved for these renovation projects
- + Final Completion will be when all punch list items, warranty and other closeout documentation has been completed/submitted
- + Ongoing work: Classroom addition at GES, corrections to exterior of GHES 1999 addition and renovations at GHS

  Huckabee

# 2019 RENOVATIONS – GRAPEVINE HIGH SCHOOL








+ CONTROLLED VESTIBULE ENTRANCE

# 2019 RENOVATIONS – GLENHOPE ES







Huckabee

### GRAPEVINE ELEMENTARY SCHOOL

- + Classroom Addition is moving forward on schedule
- + Roof work began after recent weather event
- + Exterior sheathing work has begun
- + Interior wall work and overhead system work continues

# **SUMMER 2019 RENOVATIONS – GRAPEVINE ES**





# **SUMMER 2019 RENOVATIONS – GRAPEVINE ES**





#### 2018 PROJECTS

- + Cannon ES
- + MP Stadium
- + MAC & PAC







- + Reviewing Substantial Completion & Final Completion documentation
- + Punchlist/Warranty items continue, including speakers at MPS and horizontal laminate in the press box, drainage at CAN, and unit heaters at MAC/PAC

## **2020 PROJECTS**



- + Bear Creek ES, Bransford ES, Colleyville ES, Heritage ES, Colleyville Heritage HS, Administration Renovation to Remedy Moisture Intrusion
- + Swim Center Evaluations to determine schedule and scope in allotted time
- + Meetings with principals to review bond scope and design outcomes
- + Nearing 50% Construction Document Phase of the project
- + 50% CD documents are due to GCISD on 12/5 for review

#### Huckabee

